

Alameda Creek Fish Barrier Removal Progress Scorecard - January 2009

Alameda Creek (36% completed; additional 46% in planning stages)

Lower ACWD Rubber Dam – dam will be removed and foundation notched in 2009

Middle ACWD Rubber Dam – fish ladder will be built in 2010

BART Weir – fish ladder will be built in 2010

Upper ACWD Rubber Dam – fish ladder will be built in 2011 or 2012

USGS Gaging Station Apron – SFPUC is investigating fish passage

~~**Niles Dam**~~ – removed 2006

~~**Sunol Dam**~~ – removed 2006

PG&E Gas Pipeline Crossing – PG&E planning fish passage project for 2009 or 2010

~~**EBRPD Swim Dam 1**~~ – removed 2001

~~**EBRPD Swim Dam 2**~~ – removed 2001

Alameda Diversion Dam – ACA is calling for removal

Stonybrook Creek (0% completed; 33% in planning stages)

CalTrans Culvert – Planning stages - culvert will be replaced with bridge (2010?)

Alameda County Culvert 1 – replacement design completed, no target date

Alameda County Culvert 2 - replacement design completed, no target date

Arroyo de la Laguna Watershed (40% completed)

Arroyo de la Laguna

Castlewood Drop Structure – Zone 7 StreamWise Project, no target date

Arroyo Valle

Lower Arroyo Valle Drop Structure – Zone 7 StreamWise Project, no target date

Division Street Drop Structure – Zone 7 StreamWise Project, no target date yet

Arroyo Mocho

Las Positas Avenue Drop Structure – Zone 7 StreamWise Project, no target date

Isabel Boulevard Drop Structure – Zone 7 StreamWise Project, no target date

Stanley Boulevard Weir – Zone 7 StreamWise Project, no target date

~~**El Granada Fish Barrier**~~ – removed 2007

~~**Mocho Confluence Barrier**~~ – removed, fish ladder built 2003

~~**LLNL Stream Crossing**~~ – removed 2004

Arroyo las Positas

~~**Lower Arroyo las Positas Barrier**~~ – removed, fish ladder built 2003

Total: (33% completed; additional 29% in planning stages)