

Alameda Creek Fish Barrier Removal Progress Scorecard – September 2011

Alameda Creek (45% completed; additional 55% in planning stages)

~~Lower ACWD Rubber Dam~~ – dam removed and foundation notched in 2009
Middle ACWD Rubber Dam – fish ladder will be built in 2012-2103
BART Weir – fish ladder will be built in 2012-2013
Upper ACWD Rubber Dam – fish ladder will be built in 2013 or 2014
USGS Gaging Station Apron – SFPUC is investigating fish passage
~~Niles Dam~~ – removed 2006
~~Sunol Dam~~ – removed 2006
PG&E Gas Pipeline Crossing – PG&E planning fish passage project for 2012-2013
~~EBRPD Swim Dam 1~~ – removed 2001
~~EBRPD Swim Dam 2~~ – removed 2001
Alameda Diversion Dam – SFPUC agreed to provide fish ladder and screens by 2015

Stonybrook Creek (0% completed; 33% in planning stages)

CalTrans Culvert – Caltrans proposed replacement with bridge, status unknown
Alameda County Culvert 1 – replacement design completed, no target date
Alameda County Culvert 2 - replacement design completed, no target date

Arroyo de la Laguna Watershed (40% completed)

Arroyo de la Laguna

Castlewood Drop Structure – Zone 7 StreamWise Project, no target date

Arroyo Valle

Lower Arroyo Valle Drop Structure – Zone 7 StreamWise Project, no target date

Division Street Drop Structure – Zone 7 StreamWise Project, no target date yet

Arroyo Mocho

Las Positas Avenue Drop Structure – Zone 7 StreamWise Project, no target date

Isabel Boulevard Drop Structure – Zone 7 StreamWise Project, no target date

Stanley Boulevard Weir – Zone 7 StreamWise Project, no target date

~~El Granada Fish Barrier~~ – removed 2007

~~Mocho Confluence Barrier~~ – removed, fish ladder built 2003

~~LLNL Stream Crossing~~ – removed 2004

Arroyo las Positas

~~Lower Arroyo las Positas Barrier~~ – removed, fish ladder built 2003

Total: (38% completed; additional 29% in planning stages)

24 total barriers – 9 completed, 7 in planning stages